



VIEW FROM CHANTICLEER

Science Annex II

This project involves the construction of a 71,150 sq. ft. second annex to Coastal Carolina's current Science Building which was constructed in 1980. The proposed annex will consist of an estimated forty faculty offices, eight teaching labs for (Introductory Biology and Introductory Marine Science), four sixty seat classrooms, two forty-five seat classrooms, and one Ecology teaching lab and six small labs for Ecology research.

This addition is consistent with Coastal Carolina's plans to renovate the current science building back to classroom space, and construct a new state-of-the-art science building in the future to integrate all science instruction, including marine science and computer science now in remote locations to the main campus.

Project Budget

\$30,000,000

Estimated Time Line:

Estimated Start Date

July 28, 2014

Estimated Substantial Completion Date

April 29, 2016

Estimated Completion Date

May 21, 2016

Status of Project

- August 09, 2011** State approval process complete for Phase I Design.
- November 09, 2011** LS3P Associates LTD selected for design services.
- September 28, 2012** Project on hold.
- March 5, 2013** State approval process complete for Phase II Construction.
- July 1, 2014** Contract Construction, Inc. selected for contract services.
- August 19, 2014** Construction begins.

